

WORK STATUS AS ON 11 JULY 2012

SL.No	Village	Taluka	Enrolled	Excavation	PCC	Septic tank	Toilet Room	Delivered
1	Madyal	Aland	66	66	66	66	60	60
2	Madanhipparga	Aland	26	25	25	25	25	25
4	rudhrawadi	Aland	31	25	25	18	8	
5	Jambiga	Aland	18	10	6	Nill		
6	Gunj Bablad	Aland	28	28	28	28	20	20
7	Suntnoor	Aland	16	15	15	10		
8	Belambgi	Aland	24	24	24	24	14	
9	Gotur	Chattapur	39	30	30	29	11	11
10	Mugalnagon	Chattapur	25	25	25	25	25	25
11	Ghagnapur	Afzalpur	26	12	16	16	12	12
12	Honkiranagi	Gulbarga	20	20	20	20	20	20
13	Rajnal	Gulbarga	16	10	10	10	10	10
14	Parthapad	Gulbarga	12	8	6			
15	Nandur(K)	Gulbarga	30	30	30	30	30	30
16	Maradgi(SN)	Jewargi	27	27	27	27	27	

WORK STATUS AS ON 11 JULY 2012

SL.No	Village	Taluka	Enrolled	Excavation	PCC	Septic tank	Toilet Room	Delivered
17	Gawar	Jewargi	60	60	60	60	60	60
18	Kusnoor	Gulbarga	12	8	8	8	8	
19	Sharansarasgi	Gulbarga	6	6	6	6	4	
20	Kellour	Jewargi	23	23	23	23	23	
21	Kamalapur	Gulbarga	8	6	6	6		
22	chitapur	Chitapur	25	20	20	20	12	
23	Kanakpur	Chincholi	10	10	10	9	6	
24	Gawar Phase(2)	Jewargi	38	30	30	30	20	
25	Bangaraga	Aland	10	10	10	6		
26	Holakunda	Gulbarga	15	15	15	15	13	
27	Tadakal	aland	34					
28	Sukarawadi	aland	22	6	6	6		
29	Chamanal Tanda	Shahapur	54	54	54	54	54	
30	Dubulgundagi	Humanabad	30	20	20	20	3	
		Total	751	623	621	591	465	273